Point of Work Lifting Assessment (POWLA)						
Company: Site:	Location:					
Competent Person (Supervisor): Date:				Time:		
Lifting Plan Description, No. & Revison:						
Critcal / New Product / Engineered Lift Y/N: Permit Number:						
		Equipment a	nd Accesories			
Weight of the Load: Weight: Estimated/Know	wn Lifting Equipment SWL:		nspection period	?: Y/	N	
STOP WORK if the answer is no to any of the following qu	uestions and discuss with the Compete	nt Person				
People and Communication:  Is everyone standing clear of the load (no one under the load) and positions of entrapment?			Yes	No	N/A	
All Team members competent and certified for this operation?						
Team members understand their individual role and responsibilities for this lift?  Lifting documentation for this lift communicated and understood by the team?						
Route of the Lift and Lay Down Area:			Yes	No	N/A	
Housekeeping to a high standard e.g. potential slips, trips and falls controlled ?						
Access and egress routes established? Well lit and unobstructed route to the laydown area established, without underground hazards?						
Sufficient head height and / or crane radius to complete the lift?						
Secondary/primary hook (overhead crane) positioned so as not to interfere with or strike other objects?						
Laydown area inspected for suitability of size, strength and stability and the ability to support the load safely?  Emergency procedures / rescue plan established?						
Load, Equipment and Rigging Checks			Yes	No	N/A	
Total weight of load plus accessories within the S.W.L. of the lifting equipment and equipment anchor points?						
Lifting equipment inspections completed and accessories free from obvious defects and marked with SWL.?  Correct lifting accessories to the lift plan securely attached to the load and lifting equipment?						
Lifting accessories protected from damage e.g. sharp edges, chemicals, heat?						
Load secure, stable and free from any loose object that may have the potential to fall?  Load free to lift without risk of accessories or load being caught or damaged?						
Will the load's Centre of Gravity (CoG) remain known ar	• •	ration?				
	•					
Lifting Activity Checks Controls established to prevent any person from being u	under the load and away from possible	entranment?	Yes	No	N/A	
Clear methods of communication agreed within the lifting team?						
Load free from overhead/side/below obstructions, existing buildings and power lines etc.?						
Extreme weather conditions that may affect the lifting operation or outside equipment specifications?  Load rigged and/or suitable controls such as tag lines in place to prevent load drift?						
Controls for safe removal of rigging in place e.g. safe working at height?						
General safety established from other local hazards e.g. asbestos, adjacent works, etc Use the space below to explain any further aspect of the lifting activity (If needed)						
The undersigned have read and und  Operator : Name (PRINT)	Signature:	ommunicated by the Co	ompetent P	erson		
	Signature:					
Rigger/Slinger: Name (PRINT)	Signature:				<b>9</b> 9	
Rigger/Slinger: Name (PRINT)	Signature:			The state of the s	) Juc	
Rigger/Slinger: Name (PRINT)	Signature:		hink.		E	
Banksman/Signaler: Name (PRINT)	Signature:					
Competent Person Sign off and authorisation to proce	ed with the lift:		<b>⊗</b> HSSE WORLD	HSSEWOR Health, Safety Security	LD <sub>0</sub> COM and Environment	
Post Lift Activities			Yes	No	N/A	
Lifting accessories inspected and returned to the stores' Any damaged equipment or accessories reported and re			+ +			
Safe lift completed and if not has this been reported to s						
Competent Person Sign off Post Lift activities:						