



ROLLING TOWER SCAFFOLD SAFETY CHECKLIST

Department / Contractor:

Project / Location:

Date of Inspection:

Inspector:

REQUIREMENTS / CRITERIA	YES	NO	COMMENT(S)	ACTION REQUIRED
1. Are scaffold components and planking in safe condition for use?				
2. Have competent persons been in charge of erection?				
3. Is tower level and plumb?				
4. Is tower height less than 4 times the minimum base width?				
5. Are casters of proper size with effective locking devices?				
6. Are screw jacks extended less than 12"?				
7. Are casters and all frames locked together?				
8. Is tower fully braced on both sides?				
9. Has horizontal diagonal bracing been positioned properly at base and intermediate levels of 20"?				
10. Has proper guard railing been provided?				
11. Has safe access been provided?				
12. Is platform fully planked and are toe boards provided where necessary to prevent loose materials from falling/dropping?				
13. Are planks secured to prevent displacement or uplift?				
14. Have personnel been instructed in the safe use of the equipment?				
15. Is the Scafftag system being practiced?				