

WORJK AT HEIGHT CHECKLIST

Date:	Reference:	
Project:		
Checked by:		

S. N	Description	YES	NO	N/A	
Wor	site Inspection				
1.	All the workers have been explained safe work-procedures?				
2.	A well-developed Communication system have been made and explained to the workforce				
3.	Adequate illumination has been ensured.				
4.	Work-area inspected before starting of the job.				
5.	The area below the worksite barricaded, especially below hot works				
6.	Workmen provided with bad / box to carry bolts, nuts and hand tools.				
7.	Arrangement for fastening hand tools made.				
8.	All work platforms ensured to be of adequate strength and ergonomically suitable.				
9.	Fabricated made shift arrangements and checked for quality and type of material welding, anchoring etc.				
Access / Egress					
10.	Walkways provided with hand-rails, mid-rail & toe guard?				
11.	All chequered plates, gratings properly welded/bolted				
12.	Are ladders inspected and whether they are maintained in good condition				
13.	Are ladders spliced				
14.	Are ladders appropriately secured for the prevention of slipping, sliding or falling				
15.	Do side-rails extend 36" above the top of the landing				
16.	Are built-in ladders constructed of sound materials				
17.	Rungs and cleats not over 12" on centre				
18.	Metal ladders not used around\d electrical hazards				
19.	Proper maintenance and storage				
20.	Ladders, staircases welded/ bolted properly				
21.	Any obstruction in the stairs				
22.	Are landing provided with hand with handrails, knee-rails toe-boardsetc.				
23.	Ladders placed at the right slope				
24.	Whether ramp is provided with proper slope				
25.	Proper hand-rails/guards provided in ramps				
	e Keeping			į	
26.	Walkways, aisles and all overhead workplaces cleared of loose materials				
27.	Flammable material, if any, are cleared				
28.	All shuttering material is removed after de-shuttering is done				
29.	Platforms and walkways free of oil/grease or another slippery spillage				
30.	Collected scrap and other steel waste objects are brought down from the height				
	. & Safety Devices				
31.	Use of PPE (below mentioned) ensured for all workers				
32.	Safety Hard Hat				
33.	Safety Footwear				
34.	Full Body Harness while working should be anchoring				
35.	Hand Gloves				
36.	Coverall				
37.	Goggles				
38.	Anchoring Point provided at all places of work.				
39.	General life-line provided wherever linear movement at height is needed				
40.	Safety nets are in use wherever required				
41.	Proper fall arrest system is provided, monitored and deployed at critical workplaces.				
42.	Crawler boards / Safety system for work on the fragile roof are used				

Reviewed by: Signature: